

# PROJECT TASK LIST

Priority	Tasks Underway	Status of Project (Updated 12/22/25)
0	Macomber Park Renovations	Phase I complete - Phase II to be budgeted for FY 2026 and placed under future tasks.
1	Picket Fences Emergency Access	Picket Fences gates have been installed and are currently locked. We are just waiting on additional bollards and landscaping.
2	7th Street Project	The project was awarded to Cartee Construction and Utilities at 11/24/25 Council meeting. Project is estimated to take 8 months and in the process of finalizing the contract.
2	Community Engagement	Ongoing - Warrenton / Hickory Knob Phase II was held on 05/1/25 @ 4:30 - all concerns have been eliminated and stop signs were installed the last week of August.
1	WWTP Expansion	Currently under contract with Hussey Gay Bell to design a 300,000-500,000 capacity expansion for estimated completion by October 2026. Meeting was held to discuss updates on design; currently at an estimated 90% completion. Contractor should be awarded at the January 12th Council meeting.
1	FY24 Audit	FY 24 will be completed by the end of 2025.
3	Willowpeg Sidewalks	Construction began July 2025 and is 95% complete. Curving for connection is also underway (storm drainage improvements had to be performed prior to).
2	REDA	Confirm appointments with resolution to Council - awaiting review of resumes by the City Attorney.
1	CID	Currently on hold.
3	Water Re-Use Line - Golf Course	Will be done concurrently with WWTP expansion if excess funds are available.
3	Review of Speed Limits on HWY 21 (GDOT)	Study complete and will be submitted to GDOT for review and approval.
1	Street Resurfacing	Please find attached the list of 9 roads approved to be funded through T-SPLOST (given at the 11/
1	Reserve Fund Balance Policy	City Manager to have Finance Director create reserve account and set reserve account policy - in progress.
1	LMIG Funding Submission	EOM to coordinate working for additional funding pending audit completion.

2	Speed reduction on Fort Howard	The study is complete and approval for speed reduction is expected in early November. Submitted to GDOT for review and approval.
2	Giles Park	Fields have been graded, basketball courts will be resurfaced, and 4 pickle ball courts will be added. Old tennis court fencing has been removed; new football fencing has been installed. Adding two more zones of irrigation and the pavillion has been painted. All benches and tables have been sanded and painted as well and the lights have been picked up from The Screven Raceway.
1	Fort Howard Crosswalks	Study complete, design is underway. Project will be ready for bid in January 2026.
1	25 year Master Plan	Interviews completed; contract will be brought to Council at the December 22nd Council meeting.