

PROJECT TASK LIST

Priority	Tasks Underway	Status of Project (Updated 04/10/26)
1	Macomber Park Renovations	Phase II underway, quotes received on new playground; old playground has been removed. Fence repair quotes received and fencing for fields 5 & 6 are complete. Partitions in bathroom have been repaired and replaced. Perry Weather lightening detection system delivered and will be installed by May.
2	7th Street Project	Notice to proceed was issued; should be completed by December 4th.
2	Community Engagement	Ongoing - the first community engagement effort for 2026 will be in held on April 30th in the 9th Street area.
2	Patriots Park	GMC working on layout to add bathrooms, small concessions, splash pad, and additional parking. Mock up deisgns have been completed; awaiting final quotes. Perry Weather lightening detection system delivered to be installed by May.
1	Water Line Extension - Chimney to Old Augusta	Cost estimate still the same; project was awarded \$1 million thru Buddy Carter's office - awaiting funds. Contracts, Preconstruction meeting, and Notice to Proceed will be in early May and construction should take 7 months - completed by year end.
1	WWTP Expansion	CMR has been chosen (Ruby Collins) and work is moving forward. Quarterly reporting has also been completed with OPB and first pay request has been submitted - awaiting on further adjustments.
1	FY25 Audit	Audit should begin in April or May.
2	REDA	Workshop held on 2/9/26 - interviews pending.
3	Water / Sewer Master Plan (Matt Frasier - Thomas & Hutton)	Thoms & Hutton is working on submitting a proposal for the Master Plan.
1	Street Resurfacing	9 roads approved for resurfacing through TSPLOST - anticipated to be completed in June.
1	LMIG Funding Submission	EOM completed application - awaiting approval.
2	Speed reduction on Fort Howard	In process.

2	Giles Park	Awaiting installation of 4 pickle ball courts, irrigation complete, and old tennis court fencing has been removed. Grass to be planted on April 17th. Perry Weather lightening detection system delivered to be installed by May. \$89k in SPLOST to complete the remainder of the project.
1	Fort Howard Crosswalks	Study complete, design is underway. Project will be ready for bid in April 2026.
1	25 year Master Plan	Public kick-off meeting will be held at Macomber Park on April 16th.
2	Driving Range Automation (Robot)	On Par was chosen as the vendor; Robot ordered and order currently being processed. Pad for building to house robot is poured; Bobby working on construction of building - estimated completion mid-to end of April.
1	Package Shops	The lottery will be held at the April 13th Council meeting.

PROJECT TASK LIST

Priority	Future Tasks	Status of Project
3	New Library	The County is working with a consultant on this project. Currently no other updates.
1	Annexation	Ongoing
3	Municipal Complex	Planning stage
2	Positive Economic Plan	Awaiting Council Resolution of REDA
2	Hinely Center Renovation	Have current approval to remove the building based off the deed. Potential tenant in place for a long term lease agreement. Seeking development / design.
3	Nature Trail Development at Diane Kessler Tract.	Sourcing grants / developing budget
2	North Park	Awaiting funding / renderings.
3	PD Shooting Range Upgrade	Awaiting plans for city property off of Old Augusta Road.
2	Hotel for existing Public Works site	Consideration for possible hotel site at current Public Works location and relocating Public Works near the WWTP site.
1	Sports Complex	Awaiting design from GMC.