

PROJECT TASK LIST

Priority	Tasks Underway	Status of Project (Updated 05/11/26)
1	Macomber Park Renovations	Phase II underway, quotes received on new playground; old playground has been removed. Fence repair quotes received and fencing for fields 5 & 6 are complete. Partitions in bathroom have been repaired and replaced. Perry Weather lightening detection system delivered and will be installed by May.
2	7th Street Project	Notice to proceed was issued; should be completed by December 4th.
2	Community Engagement	Ongoing - the first community engagement effort for 2026 was held on April 30th in the 9th Street area. Staff will provide updates accordingly on progress for items found that need attention.
2	Patriots Park	GMC working on layout to add bathrooms, small concessions, splash pad, and additional parking. Mock up designs have been completed; awaiting final quotes. Perry Weather lightening detection system delivered to be installed by May.
1	Water Line Extension - Chimney to Old Augusta	Cost estimate still the same; project was awarded \$1 million thru Buddy Carter's office - awaiting funds. Contract awarded and still on schedule to be completed by year end.
1	WWTP Expansion	First pay request is in process. Council was given an update via email on May 5th and an additional update will be sent on June 5th about current construction status.
1	FY25 Audit	Audit should begin the week of May 18th.
2	REDA	Workshop held on 2/9/26 - interviews pending.
3	Water / Sewer Master Plan (Matt Frasier - Thomas & Hutton)	Master Service Agreement being reviewed.
1	Street Resurfacing	9 roads approved for resurfacing through TSPLOST - anticipated to be completed in June.
1	LMIG Funding Submission	Application approved; awaiting funding.
2	Speed reduction on Fort Howard	In process.

2	Giles Park	court fencing has been removed. Grass was planted on 4/17. Perry Weather lightening detection system delivered to be installed by May. \$89k in SPLOST to complete the remainder of the project.
1	Fort Howard Crosswalks	Study complete, design is underway. Project will be ready for bid in May 2026.
1	25 year Master Plan	The next public meeting will be held at the IDA on June 30th. An online survey is open through the end of May and participation is encouraged!
2	Driving Range Automation (Robot)	Robot is still in transit; building to house it is has been dried in.
1	Package Shops	South side will be awarded at the 5/11/26 meeting; lottery will reopen for the North once code changes are drafted and adopted.

